

Program or Project	Code
Supplementary Feeding Program (DSWD)	416-006-006
One Town One Product (DTI)	416-027-001
Backyard Organic Farming (DA)	416-004-002
DA (Agricultural projects)	416-004-003
DA (Vegetable Enhancement Program)	416-004-004
Purchase of Disaster Equipments	416-016-006
Performance Challenge Fund (Transport Terminal)	416-016-007
DEPARTMENT OF LABOR & EMPLOYMENT (Integrated Livelihood and Emergency Employment Programs (DILEEP))	416-025-001
DPWH Various Projects	416-019-005
Camdas Subd. Road	
Bakakeng Road	x
Bado Dangwa Road	
Domincan Hill Road	
Dizon Subd. Road	x
Lourdes Subd. Road	
Sepic Road	x
Morning Star Road	
Queen of Apostles Road	
PAGCOR(PSC National Sports) Sports Equipment	416-011-002
Small Water Impounding Structure	416-023
Rehabilitation /Expansion/Upgrading of existing Evacuation Center	416-006-013
Senior Citizens Center @ Salud Mitra DSWD	416-006-013
Construction of Senior Citizen Building	416-006-014
Performance Challenge Fund Construction of Multi-Purpose Building/Evacuation Building at Loakan-Apugan	416-016-009

Barangay	
Office of the Civil Defense-CAR	416-016-008

We hereby certify that we have reviewed the content

OLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OR ACTIVITIES
 2nd Quarter, CY 2018
 CITY GOVERNMENT OF BAGUIO


Location	Total Cost	Date Started	Target Completion Date	Proje
				% of Completion
109 selected barangays	8,109,000.00	September 2017	August 2018	99.74%
Citywide	1,000,000.00	October 2014	June 2018	86.29%
Citywide	207,692.10	November 2014	December 2018	66.07%
	2,900,000.00	March 2016	December 2018	2.72%
	2,500,000.00			
CDRRMO	1,400,000.00	July 2015	September 2017	77.25%
Lourdes Subdivision	5,000,000.00			44.28%
	8,954,700.00			
Camdas Subdivision Road	700,000.00			100%
	680,000.00			
	142,000.00			
Dominican Hill Road	530,000.00			100%
	290,000.00			
Lourdes Subd. Road	835,000.00			100%
	1,035,106.00			
Morning Star Road	600,000.00			100%
Queen of Apostles Road	443,700.00			100%
	250,000.00			100%
Botanical & Busol	1,080,000.00			100%
Aurora Hill	2,000,000.00			100.00%
Bakakeng	1,500,000.00			0.00%
Salud Mitra	2,300,000.00			100%
	500,000.00			
Loakan Apugan	3,400,000.00			

	50,000.00			

is and hereby attest to the veracity and correctness of the data or information contained in this doc


ANTONIO L. TABIN
City Accountant

cument.


MALINDA G. TOMOGAN
City Mayor